



## QUARTERLY PROGRESS MEMO

Quarter 4: December 2018

---

**Scope:** Add one lane on westbound State Route 91 from Green River Road westbound onramp to the State Route 241 southbound connector.

**Lead agency:** RCTC

**Summary of progress made since November 4, 2018:** The Project Approval/Environmental Document (PA/ED) is progressing on schedule for completion by Fall 2019 as follows:

1. RCTC Commission approved proceeding with environmental approval, final design, and construction of the 91 Corridor Operations Project at the December 12, 2018 commission meeting.
2. Various PA/ED deliverables have been submitted to Caltrans for review as follows:
  - a. Traffic Operations Methodology Memo
  - b. Noise Study Workplan
  - c. Draft Sign Concept Plan
  - d. Draft Geometric Approval Drawings
  - e. Structures Preliminary Geotechnical Reports
  - f. Structures Advanced Planning Studies

**Upcoming milestones:** PA/ED - Fall 2019, Design Completion - Late 2019

**Funding:** Project cost is estimated at \$43 million. Funding has been secured through Design Completion. Funding for Construction estimated at \$36.2 million to be determined.

**Lead agency contact:** David Thomas, Toll Project Manager [dthomas@rctc.org](mailto:dthomas@rctc.org) (951) 787-7141

**Project website:** [rctc.org/91COP](http://rctc.org/91COP)